

Update 11/3/15: The water main installation on Lincoln St will be wrapping up for the season on Wednesday, November 4th. They will be sawcutting the pavement on Front St on Wednesday and begin water main installation on Thursday. The work on Front St is expected to take about 2 weeks. Weather permitting, the contractor will return to Lincoln St to begin connecting services to the new main.

Update 10/30/15: The contractor continued to install water main on Lincoln Street to just south of Garfield Street. The trench is being paved today. We anticipate 3-4 more days on Lincoln Street, then switching to Front Street (from Lincoln St to Pine St).

Update 10/29/15: A water main break occurred on Lincoln Street this morning around 9 AM (near #12). In order to repair the service line the water service will be turned off after 3:00 this afternoon.

Update 10/28/15: A water service was damaged during construction at approximately 11:15 AM and again at 12:50 PM. The water main on Lincoln Street has been shut down to repair the service. We anticipate the water service to Lincoln Street be restored by 2 PM today.

Update 10/27/15: An existing water service was found to be leaking while installing the new water main. To repair this service, the water main on Lincoln St will be shut down. We anticipate water service to be restored by noon today.

Update 10/23/15: We are making good progress on the water main construction on Lincoln Street. Next week (October 26-30) the contractor will continue installing pipe on Lincoln Street, heading toward Garfield Street. There are no planned water service interruptions next week. We appreciate your patience and cooperation as we complete this construction.