



EXETER PUBLIC WORKS DEPARTMENT

13 NEWFIELDS ROAD • EXETER, NH • 03833-3792 • (603) 773-6157 • FAX 772-1355

www.exeternh.gov/publicworks

Downtown Sidewalk Replacement Project Updates

April 1st – April 13th 2016

Update 4/13/16: The work on the sidewalks in front of the Town Office (10 Front St) is underway. On Monday, April 18th, the ramp that provides ADA access to the Town Office will be closed at 1:30 pm to allow the contractor to pour the concrete. Access will not be available again until the following morning when the office opens. If there is a rain (or other) delay on Monday, the ramp will be closed at the same time on Tuesday. The stairs will be accessible at that time. If you need assistance to access the building during this time, please contact Public Works at 770-4970. You can also check back here to confirm that the ramp is open.

Update 4/8/16: The weather did not slow us down this week! Work proceeded as scheduled in phase 1. The contractor will continue setting up the forms for the concrete tomorrow morning (Saturday) until about noon. They will be pouring concrete Monday through Wednesday. Work will begin in phase 2 (Front St, Town Hall side) next week also. We will try to continue with the loop detour that is in place, but the figure-8 detour may be required as work progresses. Safety first!

Update 4/4/16: The weather has not impacted the construction schedule. Please be mindful of the detour (details below).

Update 4/1/16: We are optimistic that the weather forecast is wrong! Unless there is heavy snow or rain, Bell & Flynn will begin work in area #1 as shown on the attached PDF. The first part of the detour will be set up on Monday (see attached) and in place for the first few weeks. As work progresses to other areas, the full figure-8 detour will be set up.